

| ID | Task Mode | Task Name | Duration | Start | Finish | Predecessors | Jun 9, '19 | Jun 16, '19 | Jun 23, '19 | Jun 30, '19 | Jul 7, '19 | Jul 14, '19 | Jul 21, '19 | Jul 28, '19 | Aug 4, '19 | Aug 11, '19 | Aug 18, '19 | Aug 25, '19 | Sep 1, '19 | Sep 8, '19 | Sep 15, '19 | Sep 22, '19 | Sep 29, '19 |
|----|-----------|--------------------------------|----------|-------------|-------------|--------------|------------|-------------|-------------|-------------|------------|-------------|-------------|-------------|------------|-------------|-------------|-------------|------------|------------|-------------|-------------|-------------|
| 1 | | Mobilization | 5 days | Fri 6/28/19 | Thu 7/4/19 | | | | | | | | | | | | | | | | | | |
| 2 | | Clear and grub | 2 days | Fri 7/5/19 | Mon 7/8/19 | 1 | | | | | | | | | | | | | | | | | |
| 3 | | demolition of concrete / brick | 3 days | Tue 7/9/19 | Thu 7/11/19 | 2 | | | | | | | | | | | | | | | | | |
| 4 | | utility work | 2 days | Fri 7/12/19 | Mon 7/15/19 | 3 | | | | | | | | | | | | | | | | | |
| 5 | | foundation / footings | 10 days | Tue 7/16/19 | Mon 7/29/19 | 4 | | | | | | | | | | | | | | | | | |
| 6 | | backfill compaction | 5 days | Tue 7/30/19 | Mon 8/5/19 | 5 | | | | | | | | | | | | | | | | | |
| 7 | | flatwork | 14 days | Tue 8/6/19 | Fri 8/23/19 | 6 | | | | | | | | | | | | | | | | | |
| 8 | | railings | 2 days | Mon 8/26/19 | Tue 8/27/19 | 7 | | | | | | | | | | | | | | | | | |
| 9 | | landscaping | 5 days | Wed 8/28/19 | Tue 9/3/19 | 8 | | | | | | | | | | | | | | | | | |
| 10 | | close out | 5 days | Wed 9/4/19 | Tue 9/10/19 | 9 | | | | | | | | | | | | | | | | | |

Project: msproj11
Date: Thu 6/27/19

| | | | | | | |
|-----------|-----------------|--------------------|------------------|-----------------------|-------------|-----------------|
| Task | Summary | External Milestone | Inactive Summary | Manual Summary Rollup | Finish-only | Manual Progress |
| Split | Project Summary | Inactive Task | Manual Task | Manual Summary | Deadline | Progress |
| Milestone | External Tasks | Inactive Milestone | Duration-only | Start-only | Progress | Progress |